

# Checklist - Second fix Plumbing

<b>SITE NAME</b>	
------------------	--

## TECHNICANS DETAILS

Full name				Date			
Phone Number				Position			
Pipework installed	Kempex Slide Fusiotherm	uPVC PVC(D)	Galvanised Alkathene	HDPE MDPE	Earthenware Kempex Gas	Dux Bute	Cast Iron Copper

## HYDRAULIC - SETOUT

Layout set to current construction set drawings	Water pipe work maintained test throughout
Fit-off Materials match schedule on plans?	No debris in floor wastes or stubs
Set-outs/minimum clearances as per plan	Hydraulics checked vs Architectural drawings
Taps are suitable for Equal/Unequal System	Walls and floor coverings complete for install

## HYDRAULIC - FITOFF

Pressure limiting valve installed on main supply	All soil pipes connected to sanitary sewer
Hose taps are complete with Vacuum Breakers	No crossovers, hot on left and cold on right
HWC relief lines have 25mm clearance	All fixtures are silicon-ed down and splash sealed
HWC restraints installed	Gas pipe work tested and cert complete
HWC Tempered to required outlet temp	Shower hoses fitted with non returns
Backflow valves installed with clearances & certified	Pre-line plumbing inspection booked
Flanges installed on all pipe work and vermin proofed	FWG flange recessed into flooring and installed

## HYDRAULIC - TEST & COMPLETION DOCUMENTS

Plumbing, Gas and Drainage certification number : 17680 - Michael Bassett

Water tested to 1500kpa and loop not affect lining	Test plug & gauge removed from pipe system
Checked for drips on water and waste piping	As built completed and handed in
Picked up all left over material and removed from site	Fire penetration schedule completed
Soil and waste piping hydrostatic test (Flood Test)	Gas pipe work tested to twice the working pressure
Backflow certification complete/booked	

## ADDITIONAL NOTES

---



---



---



---

Sign here to confirm that you have carried out an inspection on relevant works and checked that the information provided above is accurate.

Signature	Date
-----------	------